

**C. C. MYERS, INC.  
ECHO SUMMIT PROJECT SCHEDULE**

Contract No.: 03-1E14U4

Date: May 3, 2010

No.: 1

DESCRIPTION	CONTRACTOR	MONTH	May							May							May											
		DATE	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29					
		CPM ID	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S					
<b>GENERAL</b>																												
1	1-Way Freeway Closure	CCMI	X	X											X	X												
2	Grind 3" HMA WB	GARCIA	X																									
3	Grind 3" HMA EB	GARCIA	X																									
4	Remove Rock Barrier	CCMI	X	X	X																							
5	Excavate/Grind Roadway Section	CCMI		X	X																							
6	Full Freeway Closure	CCMI			X	X	X	X	X	X	X	X	X	X														
7	Sawcut Wall @ Barrier Slab Depth	CCMI			X	X																						
8	Remove Sawcut Portion of Wall	CCMI			X	X	X																					
9	Replace DI's	CCMI					X	X	X	X	X	X																
10	Replace Underdrain	CCMI					X	X	X	X	X	X																
11	Form Backside of Slabs	CCMI				X	X	X	X																			
12	Place Rebar in Slabs	CMC				X	X	X	X																			
13	Pour Slabs	CCMI					X	X	X	X																		
14	Strip Barrier Slabs	CCMI						X	X	X	X																	
15	Sandblast Barrier Rebar	CCMI						X	X	X																		
16	Complete Barrier Rebar	CMC						X	X	X																		
17	Form Barrier	CCMI						X	X	X	X																	
18	Pour Barrier	CCMI							X	X	X	X																
19	Barrier Obtaining Strength for Traffic Opening	CCMI												X	X	X	X											
20	Water Cure Barrier	CCMI							C	C	C	C	C	C	C	C	C	C	C	C								
21	Place 3" HMA	GARCIA												X														
22	Place Rumble Strip	DIVERSIFIED												X														
23	Paint Traffic Striping	NEV. BARRICADE												X														

**LEGEND:**

- X = ONE-WAY CLOSURE
- X = FULL CLOSURE
- C = CONCRETE CURE TIME