

SOUTH TAHOE HIGH SCHOOL VIKING STADIUM RENOVATION SCHEDULE OF CONSTRUCTION MAY 10, 2011

ID	Task Name	Duration	Start	Finish	Jun 12, '11	Jun 19, '11	Jun 26, '11	Jul 3, '11	Jul 10, '11	Jul 17, '11	Jul 24, '11	Jul 31, '11	Aug 7, '11	Aug 14, '11	Aug 21, '11	Aug 28, '11	Sep 4, '11	Sep 11, '11
					6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	8/21	8/28	9/4	9/11
1	Relocate storage containers/trailers	2 days	Tue 5/31/11	Wed 6/1/11														
2	Install site BMPs and construction fence	1 day	Thu 5/26/11	Thu 5/26/11														
3	Remove irrigation heads	3 days	Wed 6/1/11	Fri 6/3/11														
4	Graduation Ceremonies	1 day	Fri 6/10/11	Fri 6/10/11														
5	Demo existing curb	2 days	Mon 6/13/11	Tue 6/14/11														
6	Remove sod for disposal	3 days	Mon 6/13/11	Wed 6/15/11														
7	Remove and stockpile topsoil	3 days	Thu 6/16/11	Mon 6/20/11														
8	Set elevation hubs	1 day	Tue 6/21/11	Tue 6/21/11														
9	Excavate curb area	3 days	Wed 6/22/11	Fri 6/24/11														
10	Establish rough grade	2 days	Mon 6/27/11	Tue 6/28/11														
11	Install underground utilities/pipe/conduits	4 days	Wed 6/29/11	Mon 7/4/11														
12	Construct concrete curb	3 days	Mon 6/27/11	Wed 6/29/11														
13	Backfill curbs -establish swale/pond grades	3 days	Thu 6/30/11	Mon 7/4/11														
14	Establish field finish sub grade	4 days	Tue 7/5/11	Fri 7/8/11														
15	Install field inserts-goals, sleeves etc.	3 days	Mon 7/11/11	Wed 7/13/11														
16	Install field sub grade drainage	5 days	Thu 7/14/11	Wed 7/20/11														
17	Rough grade concession/ landscape/walks	3 days	Tue 7/5/11	Thu 7/7/11														
18	Install light standard footings	7 days	Wed 6/29/11	Thu 7/7/11														
19	Install synthetic turf	18 days	Thu 7/21/11	Mon 8/15/11														
20	Install rough landscape irrigation	3 days	Fri 7/8/11	Tue 7/12/11														
21	Install cobble swale	3 days	Fri 7/8/11	Tue 7/12/11														
22	Install concession UG utilities	5 days	Fri 7/8/11	Thu 7/14/11														
23	Place concession slab/cure	3 days	Fri 7/15/11	Tue 7/19/11														
24	Finish grade landscape/walk areas	2 days	Wed 7/13/11	Thu 7/14/11														
25	Pave parking/walks/access	2 days	Fri 7/15/11	Mon 7/18/11														
26	Construct concession/RR bld.	28 days	Wed 7/20/11	Fri 8/26/11														
27	Install site electric	5 days	Fri 7/8/11	Thu 7/14/11														
28	Install finish landscape irrigation	3 days	Wed 7/13/11	Fri 7/15/11														
29	Install finish electric	2 days	Fri 7/15/11	Mon 7/18/11														
30	Install landscape plantings	3 days	Mon 7/18/11	Wed 7/20/11														
31	Install light standards	8 days	Fri 7/15/11	Tue 7/26/11														
32	Install new fencing	24 days	Fri 7/8/11	Wed 8/10/11														
33	First day contact practice	0 days	Mon 8/15/11	Mon 8/15/11														◆ 8/15
34	First Home Game	0 days	Fri 9/2/11	Fri 9/2/11														◆ 9/2
35	Homecoming	0 days	Fri 9/16/11	Fri 9/16/11														◆ 9

Project: Const Schedule 050911
Date: Tue 5/10/11

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone